

Diggers Rest Recreation Reserve Progress Update



SNAPSHOT

Oval 2 site cut complete

Oval realignment
redesigned

Resolving site
conditions

Removal of contaminated soil

Pavilion...

Removal of contaminated soil discovered during the demolition stage of the project is now complete to allow the pavilion works to recommence.

Oval 2...

The realignment of oval 2 to eliminate the need for a retaining wall at the north end is complete. This has not changed the interface with the pavilion and adds a spectator viewing mound to the north. Bulk earthwork removal is complete, and as expected, there was a large amount of rock unearthed during this process.



Soil removal

Cricket Nets...

Excavation has commenced in the cricket net zone while Council and the design contractors finalise the detailed plans with user group input.

Works scheduled in June:

- continue pavilion foundations
- oval 2 earthworks continue
- cricket net site preparation