



Diggers Rest Recreation Reserve

Progress Update



Progress photo: Pavilion and Oval

SNAPSHOT

Pavilion screw pile installation

Oval realignment
sub base and drainage

Removal of mound

Water tank review complete

Pavilion...

The foundations for the north and south sections of the pavilion are almost complete. Approximately 400 screw piles have been installed up to 3 metres deep as the foundation for the new pavilion.



Screw Piles

Oval 2...

The sub base is complete and the contractors have started work on the pipe and pits required for the oval drainage.

Cricket Nets...

The site has been cleared in readiness for the nets to commence.

Works scheduled in August:

- finish pavilion foundations
- pavilion in ground services
- concrete slab for pavilion
- oval 2 drainage continues
- cricket net site set out and earthworks
- carpark set out and earthwork
- removal of the western water tank