

Diggers Rest Recreation Reserve Progress Update



Progress Photo

SNAPSHOT

Record rainfall

Oval sub grade works

Pavilion slab preparation

Cricket nets earthworks

Record rainfall...

October has seen the wettest month on record and this has resulted in waterlogged ground conditions that have delayed progress on both the oval and pavilion works. We're working with both the contractors on site to progress where possible and will be regularly monitoring the timeframes for completion.

Pavilion...

Preparation for the concrete slab is continuing slowly as conditions allow. There is earthworks and placement of void forming panels and insulation to complete before the slab is poured.

Cricket Nets...

The cricket net area is one of



South Pavilion slab preparation

the most waterlogged areas on site. Bulk earthworks will be carried out to prepare this area for the new nets.

Oval 2...

The sub grade oval works are progressing slowly in readiness for the new turf to be laid. At this stage, the target is installing the turf in December.

Works ahead in Nov:

- concrete slab preparation
- carpark & nets earthworks