

Diggers Rest Recreation Reserve Progress Update



Feb '23 progress photo

SNAPSHOT

Pavilion slab

Oval drainage layer

Services trenching

Oval 2...

The oval contractors have sourced the remaining crushed rock aggregate layer for the western side of the oval. This has now been spread across the entire oval and the layer of sand is continuing in preparation for the turf. The turf is now expected to be laid late in March.

The turf will need an initial 6 week period to establish and growth will be influenced by weather and ground temperatures. Progress will then be reviewed with clubs, turf specialists and contractors, to determine possible options for light usage.

Pavilion...

The ground floor concrete slabs were poured in February. The concrete needs time to reach the required strength before the steel



Player & Official shelters

can start being installed later in March. Until then, the contractors are running the fire, water, sewer and electrical trenches through the car park. This will be done in sections so the reserve and car park can remain in use.

Next Steps

- Oval sand layer & turf
- Pavilion concrete curing
- Pavilion steel manufacture
- Pavilion trenching
- Resume cricket nets
- Carpark earthworks

Cricket Nets...

The levels at the rear of the nets closest to the water tank and school are too high for the design intent and will need to be reviewed. Works will be progressing through March into April.