



# Diggers Rest Recreation Reserve Progress Update



June '23 progress photo

## SNAPSHOT

Pavilion frame

Oval turf

Services trenching

### Cricket Nets...

These have progressed well and the concrete is now poured and the synthetic turf will be laid in the coming weeks.

### Oval 2...

The turf has been laid and has shown early signs of root growth. This type of grass will go dormant over the winter months and will need time to fully establish in Spring.

The new carpark and access road are progressing well and once these are complete, the cricket nets will be available for use.

### Pavilion...

The steel structure is now in place for both the north and south buildings. The contractors will be moving onto the roof installation and wall cladding in next, so the building will start to take shape.

The balconies to the east and west are in place and provide great viewing to both ovals.



There are further works to be done in sections of the car park for the connections to water and sewer points. These will need to be fenced off for safety, so please note any changed conditions.

### Next Steps

- Pavilion roofing
- Pavilion wall cladding
- Carpark continues
- Access Road continues
- Finalise cricket nets
- Turf care