

# Diggers Rest Recreation Reserve Progress Update



Progress photo: Pavilion and Oval

## SNAPSHOT

Pavilion in ground services

Removal of water tank

Oval fencing underway

Lots of wet weather

### Wet weather...

Building in the winter months can be a challenge with rain and waterlogged ground slowing the progress on site. Both the oval and pavilion works have been impacted by weather and we're hoping that Spring sees better conditions.



Recycled water pipework in oval

### Pavilion...

Work has commenced on the in ground plumbing pipework and electrical cabling for both the north and south pavilions.

### Cricket Nets...

Trenching for connections to the water tank is almost done, so the cricket nets set out will follow soon.

### Oval 2...

The new fence around the oval is well underway along with irrigation infrastructure.

### Works ahead in September:

- concrete slab for pavilion
- carpark set out and earthworks
- connection of water tank