



Diggers Rest Recreation Reserve Progress Update



Waterlogged ground conditions

SNAPSHOT

More wet weather

Oval fencing installed

Pavilion slab preparation

Cricket nets set out

More wet weather...

Spring has seen more wet weather so far, with rainfall creating conditions that are difficult and often unsafe to operate in. Both the oval and pavilion are impacted by rain and waterlogged ground and project completion will likely extend to Apr/May 2023.

Pavilion...

The in ground services for plumbing and electrical are complete and preparation is underway for the concrete slab to be poured. Subject to conditions, we expect this to occur in early November.

Cricket Nets...

The cricket nets are ready to go as soon as the ground dries out a bit more.



Progress Photo October 2022

Oval 2...

The boundary fence around the oval has been installed. Oval sub grade works are steadily progressing in preparation for the new turf.

Works ahead in Oct / Nov:

- concrete slab for pavilion
- carpark earthworks
- cricket net set out and earth works