

Thornhill Park Children’s and Community Centre Progress Update



Progress Photo (30.09.2022)

SNAPSHOT

Structural steel framing works complete

Timber Trusses complete

Wall frames nearing completion

Roofing nearing completion

Welcome...

Rockbank Murray Road Children’s and Community Centre will now be known as Thornhill Park Children’s and Community Centre.

Due to delays getting construction underway the centre will be delivered in two stages. Stage one being the kindergarten (x4 children's rooms and play space) which is anticipated to be completed in time for term one 2023.

The balance of the centre being the community spaces, associated amenities and maternal child health offices’ will be delivered by February/ March 2023.

Council will continue to provide updates as the works progress.



Works scheduled in October:

- Installation of solar panels
- Install cladding
- Services rough-in
- Preparation of landscaped areas
- Install wall linings